



**WEST COAST CODE
CONSULTANTS, INC.**

19109 36TH AVE W, Suite 207

Lynnwood, WA 98036

T: 425-582-1719

MEMORANDUM

TO: Juniper Nammi
FROM: Marty Gillis
SUBJECT: Ridgecrest Limited Slope Failure
DATE: January 23, 2020

At the request of the City I visited Ridgecrest Park between 3:00 PM & 4:10 PM. I was requested to represent the City and document the damage due to a limited slope failure north of the baseball backstop. See photos below.

The following damage was documented:

- Damage to temporary chain link fence.
- Damage to landscaping and turf behind the backstop.
- Damage 3 tier metal bleacher.
- Accumulation dirt water and blackberries behind the backstop along the first baseline.

Response to slope failure:

- Response teams were on site to secure the site protect the hill from further sluffing and any other failure.
- Caution tape additional hi-viz fencing has been installed to protect the public.

Summary:

No structural damage to the backstop was evident. The bleachers appear to be a loss. General cleanup appears to be needed and revised installation of temporary chain link construction fence extending up the hill to the north will be needed as soon as the hill can be worked.

The hill was covered with Visqueen continuous from the top of slope to the bottom to prevent additional saturation. The Visqueen was staked at the top and quarry spalls were used to hold the Visqueen in place instead of sandbags due safety concerns of the workers installing the plastic. A temporary pond or dam will be installed at the base of the slope and sump pump will be used to manage water. This installation will be in place for the next 2 weeks until further restoration can be proposed. It's anticipated further discussions with the City will be needed.























